

	Bermuda Construction Safety Council			
Mobile Crane Pre-Operation Checklist				
Date:	Operator:		Hours:	Unit #
Manufacturer: Terex	Model:		Serial #	
Jobsite:	Morgan's Point Project Bermuda		Supervisor:	
Check the appropriate box	S=Satisfactory	U=Unsatisfactory	NA=Not Applicable	
CONDITION	S	U	NA	Comments
1. Load block/Ball/Hook				
2. Swivel/Rope Dead Ending				
3. Safety Latches				
4. Hook Throat Opening				
5. Wire Rope Retainers				
6. Extension/Jibs				
7. Boom Sections				
8. Carbody/Carrier				
9. Tracks				
10. Boom Lift Cylinders				
11.Stability				
12. Hydraulic Oil Level				
13. Pads				
14. Crankcase oil Level				
15. Coolant Level				
16. Fuel level				
17. All Gauges Working				
18. Level Indicator				
19. Boom Angle Indicator				
20. Boom Length Indicator				
21. Anti-two Block Device				
22. Load Weight Indicator				
24. Controls Functions				
25. Operator's manual				
26. Load Chart				
27. Fire Extinguisher				
28. House Lock				
29. Swing brake				
30. Glass Condition				
31. Cab Cleanliness				
32. Service/Parking Brake				
33. Steering				
34. Back up Alarm				
35. Wire Rope Condition				
36. Proper Spooling of Hoist				
37. Gantries/Bridles				
38. Hoses and Tubing				
39. Boom Stops/Kick out				
PERSONAL PROTECTIVE EQUIPMENT				
40. Hard hats				
41. Safety Glasses				
42. Visibility Apparal				
43. Work pants				
44. Construction Boots				
45. Proper Rigging				

Operators Signature: _____