

**Scaffolding**

Time remaining: 00:10:00

Name: \_\_\_\_\_

Date: \_\_\_\_\_

Company: \_\_\_\_\_

Please answer the questions below to complete this module:

**1** Each platform must be fully planked and at least 18 inches wide.

- a TRUE
- b FALSE

**2** Which of the following is not an OSHA standard for the proper use of scaffolds?

- a Before a scaffold is moved, each employee on the scaffold must be made aware of the move
- b Scaffolds can be loaded in excess of their maximum intended rated capacity
- c When scaffolds are erected, dismantled or moved, the task must be supervised by a competent person
- d The use of repaired wire rope as suspension rope is prohibited

**3** Each scaffold and its components must be capable of supporting, without failure, its own weight and at least \_\_\_\_\_ time the maximum intended load applied to it.

- a 2
- b 4
- c 5
- d 6

**4** It is important to inspect scaffolds and scaffold components for visible defects before each work shift and after any occurrence that could affect a scaffolds integrity.

- a TRUE
- b FALSE

**5** A means of access must be provided to a scaffold platform if there is no existing access within \_\_\_\_\_ feet of the platform.

- a 1
- b 2
- c 3
- d 4

**6** Repaired wire rope is acceptable for use on suspended scaffolds.

- a TRUE
- b FALSE

**7** Employees performing work from a scaffold must be trained on proper use, maximum load capacity and any electrical hazards present.

- a TRUE
- b FALSE

**8** \_\_\_\_\_ scaffolds consist of one or more platforms supported by outrigger beams, brackets, poles, legs, uprights, posts, frames or similar rigid support.

- a Suspended
- b Supported
- c All
- d Some

**9** An Interior hung suspension scaffold consists of a platform suspended from the ceiling or roof structure by fixed-length supports.

- a TRUE
- b FALSE

**10** Which of the following are required in order to safely use fabricated frame scaffolds?

- a As frames are stacked, cross braces must be of such length that they will automatically keep the scaffold plumb, level and square
- b Frames and panels must be joined together vertically by coupling, stacking pins or equivalent means
- c Frames and panels must be connected by cross, horizontal or diagonal braces-alone or in combination-that secure vertical members together
- d All of the above

Signed By: \_\_\_\_\_

Co Signed By: \_\_\_\_\_

\_\_\_\_\_  
Worker

\_\_\_\_\_  
Parent or Representative



